

MONTHLY LOAD READINGS

RETURN TO SPE

Nº 0361

DISTRICT _____

TIME _____

SUBSTATION _____

DATE _____

S/S NUMBER _____

READING BY _____

CHECKED BY _____

TRANSFORMERS

"T" No.	RATING (MVA)	VOLTAGE RATIO	IND AMPS	MD AMPS "A"	IND VOLTS "KV"	KVA MD = 1.73 x KV x A	TAP POSITION	* MAX TAP	* MIN TAP

* FOR OLTC UNITS ONLY

FEEDERS

NOMINAL VOLTAGE "KVA"	FEEDER NUMBER	INDICATED AMPS			MD AMPS
		R	Y	B	

COMMENTS

printed@  66744

33kV SUBSTATION MAINTENANCE INSPECTION REPORT

Nº 0361

SUBSTATION: _____

DATE: _____

1. OCB's

Switch Number												
Counter Readings	R	Y	B	R	Y	B	R	Y	B	R	Y	B
Present												
Last Overhaul												
No. of. Ops. Since O'Haul												
Date Oil last changed												
Bushings clean and Satisf.												
Oil Leaks												
Earthing intact												
Tripping circuit healthy												

2. AUTO-DISCONNECT & ISOLATORS

Switch Number				
Mechanism Operation				
Bushings clean & Satisf.				
Earthing intact				
Tripping circuit healthy				

printed@  66744

GENERAL MARKS:

33kV SUBSTATION MAINTENANCE INSPECTION REPORT

Nº 0361

3. TRANSFORMER OCB's

Switch Number								
Counter Readings			R	Y	B	R	Y	B
Present								
Last Overhaul								
No. of. Ops. Since O'Haul								
Date Oil last changed								
Bushings clean and Satisf.								
Oil Leaks								
Earthing intact								
Tripping circuit healthy								

Springs changed on spring
operated types

Oil level - tanks or
bushings

printed@  66744

GENERAL MARKS:

4. TRANSFORMERS

Nº 0361

Transformer Number				
Transformer On Load				
Maximum Oil Temperature °C				
Maximum Winding Temperature °C				
Tap Change Counter : Present				
Past (Date: _____)				
Number of Tap Change Operations				
Average Number of Tap Changes per day				
Tap Range (Maximum - Minimum)				
Tap Change Operation Satisfactory				
Oil Leaks				
Oil Levels - Main Tank				
Divertor Tank				
Auxiliary Transformer				
Breather Dry- Main Transformer				
Breather Dry - Auxiliary Transformer				
Date last Annual General Overhaul				
Date Oil Last Tested				
Counter Readings When O'Haul Due:				
Divertor Switches				
Selector Switches				
Mechanism Lubrication				
Bushings Clean & Satisfactory				
Signs of Flashover				
Bucholz Free From Gas				
Earthing Intact - Transformer & Lightning Arrestors				

printed@  66744

5. PROTECTION CUBICLE

Nº 0361

Relays Satisfy and Flags Reset	
S.E.F. Uniselector Reset	
All Fuses and Links in Position	
Panels Clean and Wiring, etc. in Order	
Triping Battery Checked - Charge	
- Electrolyte	
- Last Changed	
Battery Charger Checked and Left on	
Cubicle Lights and Heaters	

6. CONTROL CUBICLE

Relays Clean and Operation Satisfy.	
All Fuses and Links in Position	
Indicating Lamps	
Panel Clean and Wiring, etc. in order	
Cubicle Lights and Heaters	

7. GENERAL

Insulators and Arrestors in Order	
D' Fuse Isolators in Order	
Busbars and Jumpers in Order	
Last S/S Earth Resistance (Date _____)	
Earthing Structures, Fence, etc. Intact	
Fire Fighting Equipment - in Order	
- Last Recharges	
Cables, Cable Boxes, Glands, etc.	
Substation and Surrounds Clean	
Paintwork and General Condition	

printed@  66744

Inspected by: _____

MONTHLY BATTERY AND CHARGER MAINTENANCE SCHEDULE

FOR 50V NICKEL CADMIUM (NYCAD OR NIFE)

DATE:

SUBSTATION:

1. Record Charger Float Voltage

If float voltage is not 56 volts re-adjust float Potentiometer.

2. Record charger current

SWITCH OFF CHARGER

3. Record battery voltage
(Voltage should not drop below 48v)

4. Record minimum cell voltage
Voltage should not be below 1.2v

5. Apply load test (if provided)
Record volts with charger still off after 1 minute

6. Top up cells with distilled water to maximum level.
Thoroughly mix electrolyte using hydrometer.

7. Clean terminals and cell cases.

8. Check terminal connections.

SWITCH ON CHARGER

9. Ensure float voltage remains constant at 56 volts after 15 minutes.

SIGNATURE: