



HARARE REGION

MONTHLY SUBSTATION INSPECTION REPORT

SUBSTATION NAME:

SUBSTATION INSPECTION CARRIED OUT BY:
TECHNICIAN (Print Name & Sign)

DATE OF INSPECTION:

REPORT CHECKED BY: 1) DATE:
Senior Foreperson- SUBSTATIONS

2) DATE:
MAINTENANCE ENGINEER

FILED BY: DATE:
TECHNICAL CLERK

MONTHLY SUBSTATION INSPECTION CHECK LIST

SUBSTATION NAME:

Date of Inspection.....

Item	Description of item	X	Remarks/Comments/Abnormalities
1	Perimeter wall/fencing		
2	Access road		
3	Substation gates and doors		
4	Locks applied to gates and doors		
5	Substation lighting		
6	Vegetation growth in s/s yard and switchyard		
7	Fireguard around switchyard and perimeter wall/fence		
8	Check substation yard for dumped materials & decommissioned plant		
9	Control building integrity (cracks, broken window panes, painting, roof leaks e.t.c)		
10	Substation stone cover and drainage		
11	Availability of portable water supply		
12	Cleanliness and function of toilets		
13	Firefighting equipment <i>(refer to attached notes)</i>		
14	Application of floor polish in Control building		
15	Check trench covers		
16	C & R Panel- covers replaced & cubicle doors closed		
17	Missing equipment identity numbers		
18	Availability of charging handles		
19	Battery Banks & Chargers <i>(Attach completed inspection sheets)</i>	110V	
		48V	
		30V	

X- Not Applicable N/W- Not Working

Other abnormalities observed by Technician

.....

.....

.....

.....

.....

.....

MONTHLY CHECK LIST FOR TRANSFORMER INSPECTIONS

SUBSTATION NAME:

TRANSFORMER NO:.....

TRANSFORMER RATING.....

VOLTAGE RATING.....

MAKE.....

SERIAL NUMBER.....

DATE.....

Item	Description of item	X	Remarks/Comments/Abnormalities
1	Tap changer counter reading		
	Oil level indication glasses clear		
2	Check oil level (Conservator)		
3	Check oil level (Tap/changer)		
4	Oil leaks (indicate source of leaks)		
5	Check hotspots on spindle clamps(use infrared thermometer)		
6	Paintwork		
7	Silica GEL		
8	Check winding temp. gauge		Max Recorded: °C Reading: °C
9	Check oil temp. gauge		Max Recorded: °C Reading: °C
10	Reset temperature instruments		
11	Check CTs		
12	Check VTs		
13	Check ammeters		
14	Check voltmeters		
15	Check NER Tank Level		
16	Earthing intact		
17	Check fans		
18	Tank over pressure valve		
19	Check AVR status		
20	Surge arrestors counter reading		

SFP S/S- Corrective Action & Timeline for Abnormalities Observed

[illegible]

